



Bruhath Bangalore Mahanagara Palike Dasarahalli Zone

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl No	DESCRIPTION	DETAILS
1	Name of Work	Pipe line Park maintenance in ward no 13 in Shettyhalli Sub Division.
2	Estimated cost and Technical Sanction No & Date	25.00 Lakhs BBMP:EE/DD/TS/46/2021-22 Date:28.01.2022.
3	Amount of Tender	1951155.00
4	Job Code No	013-20-000004
5	Name & Address of the Contractor	Kumar D.V
6	Aggrement No & Date	BBMP/EE/DD/AGG/13/2021-2022 Date: 07.06.2021
7	No & Date Under which the work order has been issued	BBMP:EE/DD/WO/13/2021-2022 Date: 07.06.2021
8	Time Limit Originally Fixed For completion of time	180 Days
9	Date of application of Contractor requesting for Extension	-
10	Date of receipt of aplication in Sub Division	-
11	Weather time extended	No
12	Due date of Staring the Work	07.06.2021
13	Due date of completion of the work	06.12.2021
14	Actul Date of Completion of the work	15.02.2022
15	Progress achieved during first extension	-
16	Time extension peroid applied for	06.12.2021-15.02.2022
17	No of Days	72 Days
18	Time Extension Recommended	72 Days
19	Whether orginal aplication of Contractor enclosed	Yes
20	The balance work to be executed	-
21	Approximate time required for completion on the work	-
22	Work charge establishment expenditure incurred after expiry of the due date of Completion	-
23	Whether notice as per clause(2) of aggrement if so No	No
24	Whether reply received action taken on the contractor	-
25	Rate of Fine recommended by Asst. Executive Engineer	Recommended without Penalty
26	Remarks for Executive Engineer	

Assistant Engineer
Ward No-13

Executive Engineer
Dasarahalli Division

Asst. Executive Engineer
Shettyhalli Sub Division




Bruhath Bangalore Mahanagara Palike Dasarahalli Zone

XTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE


DATE


SI No	DESCRIPTION	DETAILS
1	Name of Work	Pipe line Park maintenance in ward no 13 in Shettyhalli Sub Division.
2	Sanction Estimate Cost Rs. In Lakhs	25.00 Lakhs
3	Tender Amount Rs in Lakhs (Including T.P)	2500000.00
4	Time Given to Complete the tender work in Days From To	180 Days
5	Progress achieved during the given tender period Rs. In Lakhs	-
6	Balance Progress amount to be completed during EOT Rs.in Lakhs	-
7	EOT Required to complete the balance work in Days From- To	72 Days
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column(6) maximum up to 105 of the tendered amount	

Note: To substranciate finacial progress i.e column No(5) relavent records viz MB Bill form etc. to be shown to the EOT approving authority for confirmation.


Assistant Engineer
Ward No-13


Executive Engineer
Dasarahalli Division


Asst. Executive Engineer
Shettyhalli Sub Division


ಶೆಟ್ಟಿಹಳ್ಳಿ ಸಬ್ ಡಿವಿಷನ್
ಬೆಂಗಳೂರು, ಕರ್ನಾಟಕ